

Veneta Elementary School HASS Water Testing Summary

11/17/24

Initial HASS water testing was completed on 1/11/23. A total of 75 samples were collected in accordance with ODE sampling guidelines. Of those samples, 8 tested above the acceptable limits and 3 were acceptable but borderline for a total of 11 fixtures. Fixture 20840300-072KF was determined to be unneeded and removed from service by terminating the water supply. The remaining 10 fixtures were removed from service until remediation could take place. All of the fixtures were replaced with new and retested on 4/26/2023. All, except for one, retested within the allowable limits. Failed fixture, 20840300-056DW was further investigated and determined that it had an alternate supply source. The water source was changed and the fixture retested on 6/1/2023, passing within the allowable limits.